

Details of works Campbell bay												
Agency	Sl.No.	Work ID No	Work Name	Date of Sanction	Sanctioned cost	Uptodate Expenditure	payment released	Date of Completion	Handed over to	Unspent balance	Utilization Certificate with date	Remarks
APWD	1	1	C/o Nehru Yuva kendra Kamorta**		500000	549338	500000		NYK			Completed
APWD	2	2	C/o Nehru Yuva kendra Campbell bay **		500000	599532	500000	03.01.97	NYK	-99552	22.09.97	Work completed
APWD	3	3	C/o Black toping of approached to school at Gandhi Nagar Great Nicobar.		100000	100000	100000	01.04.97	PWD	nil	22.09.97	Work completed
APWD	4	4	C/o Mini stadium at Campbell bay		100000	100000	100000	01.03.96	Education Dept	nil	14.05.97	Work completed
APWD	5	5	C/o Play ground at Vijay Nagar		121900	199991	121900	01.03.97	PWD	-78091	22.09.97	Work completed
APWD	6	6	C/o Play ground at Kamorta		122449	130799	122449	01.12.95	PWD	-8350	14.05.97	Work completed
APWD	7	7	C/o Footpath Kamorta road to Nicobari Basti		150000	104792	150000	01.11.95	PWD	45208	22.09.97	Work completed
APWD	8	8	C/o Bus stop shed at 16 km at Camp bell Bay		75000	32178	75000	01.03.97	STS	42822	22.09.97	Work completed
APWD	9	9	C/o 2 no drinking water wells at Daring Campbell bay		75000	63389	75000	01.07.96	G/P C/Bay	11611	17.07.96	Work completed
APWD	10	10	C/o Class rooms at Daring C/Bay		25000	25000	25000	01.06.96	Education Dept	nil	17.07.96	Work completed
APWD	11	11	C/o bus stop shed at Shastri Nagar Camp bell Bay		75000	74416	75000	01.03.97	STS	584	22.09.97	Work completed
APWD	12	12	C/o Play ground at Laxmi Nagar , C/Bay		100000	100000	100000		PWD			Work completed
APWD	13	13	C/o 2 No Culverts and extention of rural road from APWD main road to Govind Nagar C/Bay		200000	200000	200000		PWD			Work completed
Details of works Diglipur												
APWD	14		C/o Mini stadium at Diglipur North Andaman		500000	500000	500000	01.06.94	Education Dep	nil	08.12.97	Work completed
APWD	15		C/o Ring well at Talbagarn Diglipur North Andaman**		145000	145000	145000	01.03.96	GP kishori nagar	nil	08.12.97	Work completed
APWD	16		C/o Ring well at Pashim Sagar Diglipur N/andaman **		100000	100000	100000	01.03.96	GP kishori nagar	nil	08.12.97	Work completed
APWD	17		C/o Ring well at Krishna Nagar Diglipur,NA **	29.03.94	50000	72287	50000	01.03.96	Pradhan Radha Nagar	-22287	08.12.97	Work completed
APWD	18		C/o Community hall at Jaganath Dera at Diglipur,N/A **	03.04.95	200000	223750	200000	01.06.96	GP Ramnagar Panchayat Diglipur	-23750	08.12.97	Work completed
APWD	19		C/o Ring well at Smith island, Diglipur, N/A **	06.04.95	50000	39359	50000	01.05.95		10641	08.12.97	Work completed

APWD	20		C/o Nehru Yuva kendra at Diglipur N/A` /Rajiv Gandhi youth club at Diglipur **	03.04.95	50000	557374	50000	01.05.96	NYK	-507374	08.12.97	Work completed
APWD	21		C/o 1 Ring well at Gour Katai, Diglipur , N/A **	03.04.95	38845	38845	38845	01.06.96	GP Shyam Nagar	nil	8.12.97	Work completed
APWD	22		C/o 1 Ring well at Sri Nagar II Diglipur North Andaman**	03.04.95	50000	70697	50000	1.6.1996	GP kishori nagar	-20697		Work completed
APWD	23		C/o Wire rope bridge of 90 span at Krishna puri Diglipur, North Andaman **	03.04.95	783439	530383	783439	10.07.1999	Panchayat	253056		Work completed
APWD	24		C/o Retainig wall to protect land from errossion of Cherian Nallah near Mariamma Temple at V.S. PA, Diglipur **	25.01.01.	326200	590183	57532	26.05.2003	Pradhan K.Puram	-14831		Work completed
APWD	25		C/o 1 No. Anganwadi-cum- tailoring centre Krishnapuri at Diglipur **	22.1.01	290600	338146	217950	05.03.2002	Pradhan Sita Nagar	-120196	14.06.07	Work completed
APWD	26		C/o 1 No. RCC Slab Culvert of size 3m x3m at Jagdish Bain Nallah at Ram Nagar -II, Diglipur Tehsil.**	25.01.01	324973	355922	243730	14.11.2002	Pradhan R K Gram	-112192	14.06.07	Work completed
APWD	27		C/o C.C. Footpath for labour colony for a length of 200mtrs at Magar Nallah , R.K. Gram, Diglipur.**	25.01.01	114800	120559	86100	16.07.01	Pradhan Ram nagar	-34459	14.06.07	Work completed
APWD	28		C/o Village road from Smti Abarani Bepari's house to Shri Kalpada Mondal's house at R.K. Gram , Diglipur.**	16.02.06	1425472	12,55,741/-	1425472	31/10/09				Work completed
APWD	29		C/O C.C Footpath I/C culvert at Aerial Bay, Diglipur.**	25.01.01	434200	563187	247100	31/01/2003		-316087	14.06.07	Work completed
APWD	30		C/o 1 No. toilet block for ladies and gents at Subhash gram , Diglipur.**	26.04.02	714600	66147	535950	19.09.02	Pradhan Subashgram	469803	14.06.07	Work completed
APWD	31		C/O 1 No. toilet block for ladies and gents at Nabagram, Diglipur.**	25.01.01	314200	314906	314200	24.10.01	Pradhan Nabagram	-706	14.06.07	Work completed
APWD	32		C/o 1 No. RCC Box culverts on road leading to 11 family at Laxmipur, Diglipur.**	02.04.01.	266800	337515	200100	13.03.02	Pradhan Laxmipur	-137415	14.06.07	Work completed
APWD	33		C/o Anganwadi at Sagardeep in keralapuram Panchayat , Diglipur **	2/8/2002	289575	426385	289575	24.04.03	Pradhan Keralapura m	-136810	14.06.07	Work completed
APWD	34		C/O 5 Nos. Bamboo Bridges at Talbagan and Pashim Sagar in IN Diglipur.**	30.01.04	188758	184577	141569	20.09.04	Pradhan Paschim Sagar	-43008	14.06.07	Work completed

APWD	35		C/O Fisherman shed at Durgapur (New Fisherman Colony), Shibpur, Diglipur.**	07.02.2001	236200	239514	177150	23.11.01	Pradhan Shibpur	-62364	14.06.07	Work completed
APWD	36		C/o wire rope bridge of span 20 mtrs for pedstrains in Laxmipur unde CD Diglipur, North Andaman.**	03.04.95	722664	824855	722664	10.01.01	Pradhan Laxmipur	-102191	14.06.07	Work completed
APWD	37		C/o 1 NO. Ring well near R.K. Gram (Near Bhakta Pally), Diglipur.**	2.03.06	1,46,567/-	146567	146567	02.12.07	Pradhan, R.K. Gram Gram Panchayat dtd. 23-01-2008		20.03.09	Work completed
APWD	38		C/O Anganwadi-cum-Mahila building at Kalipur village under Shipur Gram Panchayat , Diglipur.**	10.03.06	844635	844635	8,44,635/-	18.02.07	Pradhan, Shibpur Gram Panchayat dtd. 23-01-2008		UC received on 20/03/2009	Work completed
APWD	39		C/o 1 No. Ring well near R.K. Gram (near Bhakta Pally), Diglipur.	-	146567	146567	109925	12.2.07	Pradhan, R.K. Gram Gram Panchayat dtd. 23-01-2008		UC received on 20/03/2009	Work completed
APWD	40		C/o Anganwadi -cum- Mahila Mandal building Nabagram , Diglipur.**	23.02.06	812910	812910	812910	04.10.07	Pradhan, Nabagram Gram Panchayat dtd. 22-01-2008		UC received on 20/03/2009	Work completed
APWD	41		C/o Anganwadi building at ward No.02 Madhupur gram Panchayat, Diglipur.**	12.12.06	844635/-	886867	844635/-	19/04/07	Pradhan, Madhupur Gram Panchayat dtd. 23-01-2008		UC received on 20/03/2009	Work completed

APWD	42	C/o Anganwadi-cum-Mahila Mandal building at Subhash Gram, Ward No.4 under Subhash Gram Gram Panchayat, Diglipur.**	10.03.06	797048.00	797108.00	797048.00	25/04/07	Pradhan, Subashgram Gram Panchayat dtd. 23-01-2008		UC received on 20/03/2009	Work completed
APWD	43	C/o Anganwadi-Cum-Mahila Mandal building at Ward.No. 5 at Sita Nagar GP. Diglipur.**	12.12.06	807628.00	209330	605721.00					Work completed
APWD	44	C/O Anganwadi -cum- Mahila Mondal building near Govt. Middle School at Shyam Nagar in the RadhaNagar GP, Diglipur.**	10.03.06	818194.00	818194.00	818194.00	18/04/07	Pradhan, Radhanagar Gram Panchayat dtd. 23-01-2008		20/03/2009	Work completed
APWD	45	C/o Anganwadi-cum - Mahila Mondal building at ward No. 4 R.K. Gram Panchayat, Diglipur gram pancyat.**	10.03.06	834005.00	834005.00	834005.00	06.03.07	Pradhan, R.K. Gram Gram Panchayat dtd. 23-01-2008		20/03/2009	Work completed
APWD	46	C/o Rural road from Ashit Biswas house to forest camp at Paschim sagar bazar (0.5km) at Diglipur Tehsil**	04.07.07	5,51,898	473460	5,51,898	15/6/2008				Work completed
APWD	47	C/O Katcha rural road from shri Jadav Mazumdar house to shri Dulal bepari house at Talbagarn at Diglipur(0.5KM)**	04.07.07	5,51,899	451100/-	5,51,899	15/06/2008				Work completed
APWD	48	C/o Anganwadi-cum-Mahila Mondal building Laxmipur Gram Panchayat ward no.2 (near forest camp) Diglipur.**	12.12.06	828798	325354	02.04.07 621599	10/31/2008			#REF!	Work completed
Detail of works at Ferrargunj Tehsil											
APWD	49	C/o One Children park at wimberlygunj , ferrargunj , South Andaman.**	3.4.95	728400.00	712000	728400	4/30/1997	PRADHAN W/GUNJ	16400.00	6/23/1997	Work completed
APWD	50	C/o C/o Retaning wall/ Improvement of Play ground at caddlegunj, ferrargunj, South Andaman.**	03.04.95	278939.00	279000	278939	10/10/1995	PWD	(+) 61.00	6/23/1997	Work completed
APWD	51	C/O One culvert at chowdary, ferrargunj, south Andaman	3.4.95	100000.00	81218	100000	-	PWD	18782.00	8/6/1997	Work completed
APWD	52	C/o One road & culvert at Guptara Bazar, Ferragunj , South Andaman.**	18.05.95	200000.00	154091	200000	-	PWD	45909.00	8/6/1997	Work completed

APWD	53		C/o Museum -Cum - Art Gallery at Humphrygunj, Ferrargunj.**	28.01.02	1000000.00	1055124.00	1000000.00	31.12.04	_	(+) 55,124/-	4/4/2007	Work completed	
APWD	54		Conversion of temprory shed to semi-permanent shed for Fisherman at Machi Basti, Hope Town.**	07.12.00	234200.00	163902.00	234200.00	5.03.02	31.12.02	70298.00	19.06.07	Work completed Balance amount refunded	
APWD	55		C/o 2 MTR. Wide Footpath from stewartgunj to Govindpuram Muslim Burial Ground for 135 MTR.**	23.01.01	225000.00	224564.00	168750.00	07.08.01	25.08.01	(+) 55814/-	19.06.07	Work completed	
APWD	56		C/o 1 No. Hume pipe culvert in rural road leading from main road to Jagdish House at Tirur.**	25.01.01	45500.00	50821.00	3,02,100/-	20.09.01	31.07.01	(+)16696	19.06.07	Work completed	
APWD	57		C/o Rural road from main road to Sub- Centre Builidng at Temply myo.**	25.01.01	223100.00	158966.00		15.03.02	08.07.01	-158966.00	19.06.07	Work completed	
APWD	58		C/O RCC approach ladder to Manpur Nallah near Manpur Junction.**	25.01.01	134200.00	103316.00		31.03.02	1/21/1900	(+)2666	6/19/2007	Work completed	
APWD	59		C/o 50,000 Lit. Capacity Rcc surface tank at Tapu Basti. **	23.01.01	290600.00	165957.00	217950.00	23.01.04	30.10.01	51993.00	19.06.07	Work completed	
APWD	60		Conversion of 1 no. existing Katcha well into puccawell at Hope town.**	25.01.01	37750.00	21765.00	28313.00	22.03.02	30.10.01	6548.00	19.06.07	Work completed	
APWD	61		C/o CC Footpath at Paptita Pahad Wright Myo for 65 Mtr.lenght.**	21.02.01	91200.00	47461.00	68400.00	04.08.01	15.08.01	20939.00	19.06.07	Work completed	
APWD	62		C/o CC Footpath drain on bank side of primary School at Shoal Bay-8.**	21.02.01	146200.00	147794.00	109650.00	1/12/1900	30.09.01	(+)38144	19.06.07	Work completed	
APWD	63		Repairs to Mahila Mondal , Manglutan village.**	26.04.02			44569.00						
APWD	64		C/o CC Footpath at Mannarghat Forest Dera (W.No.III).**	26.7.01	144300.00	110282.00	108225.00	13.04.02	31.03.02	(+)2057	19.06.07	Work completed	
APWD	65		Extenstion of Existing piped water supply from Manjery supplyline to Fishries colony**	22.01.03	77676.00	69310.00	58257	17.03.03				Work completed	
APWD	66		C/o Three class room for IQRA English medium School at Wimberlygunj**	28/08/02	984800.00	128573.00	738600	15.12.04				Work completed	
APWD	67		C/o Shed in burning ghat at Habdipur.**	11.02.02	216900.00	199263.00	162675.00	05.10.02	25.09.02	(+)36588	19.06.07	Work completed	
APWD	68		C/o Balwadi School at Ferrargunj,South Andaman.**	10.11.97	311500.00	572286.00	311500	19.10.99	2.11.99	(+)260786	19.06.07	Work completed	
APWD	69		C/o One raod from Mamyo to Loha barraick **	04.03.95	500000	387525	500000		PWD			Work completed	
Detail of works at Port Blair Tehsil													Work completed
APWD	70		C/o Cement concrete drain from Pahargaon Mosque to Austinabad main road (320 m) under MPLAD Scheme, Port Blair.**	17.05.05	1207430.00	1309431.00	1207430.00	16.01.2007	_	-102001.00	21.05.2007	Work Completed on 16.1.07	

APWD	71		C/o Cement Concrete footpath at pahargaon for length of 136 M under MPLAD Scheme.**	2.06.05	173819	161243	161243	23.09.2005	-	0.00	21/5/2007	Work completed
APWD	72		C/O Cement concrete footpath and culvert in Dollygnj Panchayat from sukram sarangh's to Gandhi House.**	01/07.03	204700	151247	248254	3/21/2001	-	97007.00	21/5/2007	Work completed
APWD	73		C/o Children Park opposite to Durga Pooja Pandal at Junglighat.**	14.02.03	357998.00	231869.00	268498.00			36629.00	RECEIVED	Work completed
APWD	74		C/o Three class rooms of Vivek anada kendra school Lamba line Port Blair**	07.03.97	986870.00		702291		Work completed and handed over			Work completed
APWD	75		C/o Two rooms with corridor in ground floor of School building for up gradation of the school of Saraswathi Shikha Samiti Pathurgudda**	07.10.01	978093/-	932686.00	978093/-	09.05.02		28.04.03		work completed
APWD	76		C/o Footpath at 100 mtrs from katcha road to hindu burial ground at Burmanallah **	21.07.00	58000.00	8310.00						Completed
APWD	77		1. C/o 2 nos (50 mtrs) foot path at Beadnabad 1. From main road to near pump house.2. From main road to Krishna house.**	21.07.00	57600.00	57600.00						Work completed
APWD	78		C/o 100 mtrs length foot path from main road to burial place at Calicut village under Brichgunj Gram Panchayat.**	21.07.00	58500.00	58500.00						Work completed
APWD	79		C/o Footpath of 40 mtrs from village road to main road towards Shri R.C.Singh house at Mahabir Nagar.**	25.01.01	29740.00	22305.00						Work completed
APWD	80		Providing of pipe line of 270 mtrs from Shri Vellaswamy's house to Shri Punnuswamy's house at Prothrapur village.**	21.07.00	49300.00							Work completed EE reported that the work has been excuted by PRI.
APWD	81		C/o Footpath at Shoal Bay NO.12 from main road to forest Dera from R/o Tennis Dung Dung**	14.03.02	183750.00	65075.00	1,37,812/-					Work completed balance amount refunded
APWD	82		Construction of Boys Hostel for Vanvasi Kalayan Ashram, Port Blair, Phase - I **	08.11.01	939700.00	939700.00						Work completed in Dec 2003
APWD	83		Providing internal water supply intallation to the Industrial Staff Quarters at Barrod Godown.**	20.02.01	161300.00	264106.00	161300.00	05.09.02	16.02.03			Work Completed

APWD	84	C/o Retaining Wall at Haddo behind the house of Shri Hasan to Shri Mohammed Kader(near Haddo Mosque)**	31.01.02	231825.00	160785.00	231825.00	14.05.02				Work Completed
APWD	85	C/o Foot path and culvert (at Shri Sukram's house to Shri Gandhi's house ward no.6 at Pahargaon village) **	22.01.01	248254/-	93129.00	248254/-					Work Completed
APWD	86	C/o Shed and providing barbed wire fencing on Muslim graveyard at Buniyadabad.**	19.10.96 27.11.00	946900	630449	710175				UC received on 6.01.10	Work Completed balance amount refunded
APWD	87	C/o CC foot path at Senior Secondary School Mohanpura, Port Blair.**	08.08.96 (23/08/00)	61855	61855	61855					Work completed
APWD	88	C/o 20' X 15' stage of Govt M.S.School at Neil Island.**	17.09.01	93700	93646						1.(a) 100% completed (b) estimate sent to SE suprinted Engineer vide no.WS-664/DB/ND/2002/447 dt 18.02.02.
APWD	89	C/o Study Hall in Seva Niketan at Diary Farm **	11.07.98	435700	0	435700					Work completed
APWD	90	Conversion of 2 nos Katcha wells into Pucca at Old Pahargaon village (ward no.18).**	30.03.02	38900		29175					Work completed
APWD	91	C/o Community Hall at Vijaynagar, G/P(Have Lock) **	28.01.02	838800	758729	629100					Work completed and the building with all its accesaires have been handed over to Panchayt on 03.02.04.
APWD	92	C/o Retaining Wall at Lillypur, Haddo.**	14.02.02	428940	359401	321750					Work completed
APWD	93	C/o 2 Nos Class room of Ananda Marga school at Bathu Basti**	26.08.02	648900	542495	629970		25.02.03			Work completed
APWD	94	C/o Classroom, Saraswathi Shishu Mandir, Middle School, Pathargadda.**	16.06.03	952162	736817	714122/-		15.04.04		18.08.04	Work completed
APWD	95	C/o 50,000 ltrs capacity RCC surface water tank GI pipe connenction at Papita Pahad/ Tapu Basti ** Converstion of One No. exiting Katcha well into pacca well at Hope town.	23.01.01	290600	129473						Work completed

APWD	96		C/o Toilet and a bathroom in the back side of the newly built water tank at Shore Point. **	26.09.97	200500	170825						Work completed
APWD	97		(i) C/o Ring well & footpath at Indira Nagar opposite to Shri Indira house and (ii) C/o water tank of 10,000 ltr capacity at Dhanikhari village near krishna's house in Guptapara village. ** (iii)C/o A footpath (100 mtr at Nayasahar village from Forest camp to main road & (iv) C/o ring well at new B/tan, (v) C/o footpath (75 mtrs) at Manglutan ward No.4 in Guptapara panchayat**	23.01.01	276919	78701	276919					Work completed
APWD	98		C/o Nehru Yuva Kendra at South Andaman / Rajiv Gandhi youth club at Diglipur **		500000		500000		over NYK			Work completed
APWD	99		C/o Play ground of Kendriya Vidhyalaya No1**		300000	28801	300000		Principal KV 1			Work completed
Detail of works at Hut Bay Tehsil												
APWD	100		C/o Sea wall to protect Machidera & Baludera.**	22.01.97	580000	335835		1.2002				Work completed.
APWD	101		C/o Toilet Block at Baludera. **	23.01.01	289000	194636	216750					Work completed.
APWD	102		C/o 4 Nos. wells for Nicobari Settlers of Harminder Bay, Little Andaman.**	23.01.01	1,80,500	132787	135375					Work completed.
APWD	103		C/o Footpath form the house of Chitta Bairagi to Shri Monto Mondal's house for a length of 320 mter at Vivekanda pur (Ward. No.6)**	2002	253476	0	190107					Work cancelled and fund refunded.
APWD	104		C/o Stadium at RK Pur, Little Andaman.**	29-05-95	540562.00	540562.00	540562.00	9/9/1998	EDUCATION DEPARTMENT	nil	20.04.07	Work completed.
APWD	105		C/o House for performing last rites in the premises of cometary at Herminder Bay Little Andaman.**	04.03.95	156769.00	156769.00	156769.00	-	GRAM PANCHAYAT HUTBAY	nil	RECEIVED	Work completed.
APWD	106		C/o Stage in Children Park in Municipal Colony at Prem Nagar**	14.01.03	161467	110148	121100					Work completed
APWD	107		C/o 6x3m Semi permanent structure for common purpose (Cultural Programme etc).**	21.01.97	365623	364611		12.2001				Work completed
APWD	108		C/o Community Hall at Santanu near Kali Mandir (Phase - I).**	21.01.97 07-02-01	150349	128472	1,12,762/-					Work completed

APWD	109		C/o RCC ring well of 3.00 mt Inside dia at Tikedera Kaushalya Nagar.**	07.02.97	114398	81445						Work completed
APWD	110		C/o Grave yard at Rangat Bay for Hindus.	07.02.97	189136	85797		15.08.01				Work completed balance amount refunded on 04.02.04
APWD	111		C/o Grave yard at Rangat bay for Hindus.**	14.02.2001	183627	1,83,627/-	1,83,627/-					
APWD	112		C/o Graveyard at Dasarathpur for Muslims.**	15.02.01	189136	135814						Work completed balance amount refunded on 04.02.04
APWD	113		C/o Graveyard at Shaktigar for Hindus.**	14.02.2001.	189136	102710						Work completed
APWD	114		C/o Graveyard at Shyamkund for Christians.**	11.02.97	189136	101121						Work completed
APWD	115		C/o 1 No. Toilet block at Rangat Bay.**	08.10.97	187309	307299	1,40,481	14.06.01				Work completed
APWD	116		C/o 1 No. Toilet block at Nimbutala.**	08.11.01	187309	144932						Work completed
APWD	117		C/o Community Hall of size 10 X 16m at Shantanu Near Kali Mandir (Phase-II).**	17.09.01	600000	400037	4,50,000/-					Work completed
APWD	118		C/o Water tank of capacity of 16200 lt (near Yeratta Jetty) **	04.11.97	246494	202377						Work completed
APWD	119		C/o One ring well at Shyamkund, Rangat, Middle Andaman.**	04.03.95	50000.00	47666.00	50000.00	3/28/2000	GRAM PANCHAYA T, BAKULTAL A	2334.00	20/06/2007	Work completed
APWD	120		C/o One ring well near Manoranjan Paul's house at Uttara, Rangat Middle Andaman**	04.03.95	50000.00	56108.00	50000.00	4/30/1996	GRAM PANCHAYA T, UTTARA	-6108.00	20/06/2007	Work completed
APWD	121		C/o One ring well near Mr. Michal Minj's house at Vijaygarh, Baratang, Rangat, Middle Andaman.**	09.08.98	25000.00	25563	25000	3/1/1997	GRAM PANCHAYA T SUNDERG ARH	-563.00	20/06/2007	Work completed
APWD	122		C/o One ring well near Mr. Piyush Barla's House at Vijaygarh, Baratang, Rangat, Middle Andaman.**	04.03.95	25000.00	25182	25000	3/31/1996	GRAM PANCHAYA T SUNDERG ARH	-182.00	20/06/2007	Work completed

APWD	123		C/o One ring well at Udaigarh, Baratang, Rangat, Middle Andaman **	04.03.95	50000.00	50299	50000	3/31/1996	GRAM PANCHAYAT, SUNDERGARH	-299.00	20/06/2007	Work completed
APWD	124		C/o One ring well at Macaratvelly, Uttara, Rangat, Middle Andaman.**	04.03.95	50000.00	40108	50000	6/3/1992	GRAM PANCHAYAT, UTTARA	9892.00	20/06/2007	Work completed
APWD	125		C/o Wire rope bridge of 120' span of Sitapur, Rangat, Middle Andaman.**	04.03.95	875466.00	569000	875466	10/19/1997	No Agency was there to take over	306466.00	20/06/2007	Work completed
APWD	126		C/o Wire rope bridge in South Creek at Baratang, Rangat, Middle Andaman.**	06.09.97	395735.00	344875	395735	5/31/1999	No Agency was there to take over	50860.00	20/06/2007	Work completed
APWD	127		C/o Saraikhana for CHC Rangat, Middle Andaman.**	30.01.04	736730.00	713763	552548	4/9/2005	Sep-07 G.P.Parnas hala / Medical Department	Utilization Certificate received on 08.04.08	20/06/2007	Work completed
APWD	128		C/o RCC. Pay & Use toilet -cum-Urinal at Rangat Bazar adjacent to P/Ghar out of MPLAD at Rangat.**	11.02.03	2,33,172	5,76,354	233172.00	2/12/2007	19/2/07 GRAM PANCHAYAT RANGAT	Utilization Certificate received on 08.04.08	20/06/2007	Work completed
APWD	129		C/o Graveyard for Hindu at Anarkali village at Betapur, Shivapuram.**	14.2.01	508000.00	348500	381000	8/31/2002	-	32500.00	20/06/2007	Work completed
APWD	130		C/o Graveyard for Christian at Betapur, Shivapuram.**	14.02.01	432000.00	236730	324000	2/14/2001	-	87270.00	20/06/2007	Work completed
APWD	131		C/o Retaining wall on ATR at Betapur, Shivapuram.**	10.09.01	318000.00	236972	691916	10/8/2002	-	454944.00	20/06/2007	Work completed
APWD	132		Implementation of rural road for 330 mtr Ranchi Basti to Dharmapur ward No.2 via Grazing Land, Sivapuram.**		494000.00	471756	370500	12/24/2003	-	-101256.00	20/06/2007	Work completed

APWD	133		Development of Playground of P.S. at Rangat Bay under MPLADS & PCC Guard wall CC drain earth filling, Rangat.**	09.02.05	460340.00	370289.00	345255.00	15/4/06	-	-25034.00	work Completed. Issue of UC under process.	Work completed issue of UC under process.
APWD	134		C/o Road from main road (ATR) to House site at Kadamtala, Rangat.**	16.11.05	2983284.00	1840503.00	2237463.00	16.11.05	-	396960.00	User Agency	Work completed
APWD	135		C/o Wall for protection of the water channel in Uttara Panchayat**	15.03.05	1841220	-	1380915					Work completed
APWD	136		C/o Grave yard at Rampur for Hindus.**	15.02.01	189136	95783	141852					Work completed
APWD	137		C/o Graveyard at Rampur for Christians.**	08.02.97 14/02/2001	189136	153654						Work completed
APWD	138		C/o C.C. drain for length of 150 mtrs.at Nimbutala Play Ground.**	08.10.97	65503	612359						Work completed and handed over
Detail works of Mayabunder Tehsil												
APWD	139		C/O RCC Double storeyed building of Netaji Yuva Samiti ,Billiground, Mayabunder , North Andaman.**	21.05.98	405000.00	685600.00	354530.00	10/31/2002	GRAM PANCHAYAT, SWADESH NAGAR.	-331070.00	4/23/2007	Letter for submission of photographic/UC is under issue.
APWD	140		C/o One number RCC ring well 2mts DIA & 7.5 mtrs ,depth at Asha Nagar, Mayabunder, North Andaman.**	28.04.98	101690.00	134847.00	101690.00	12/1/1998	GRAM PANCHAYAT PAHALGAON.	-33157.00	4/23/2007	Work completed
APWD	141		Implementaion of R.R. For 330 mtrs from Ranchi Basti to Dharanpur ward No.2 via grazing land **	2/8/2002			370500.00					
APWD	142		C/o 1 No. well at Austin - II, Mayabunder, North Andaman **	31.08.98	97900.00	110692.00	100000.00	5/20/1999	GRAM PANCHAYAT RAMPUR.	-10692.00	4/23/2007	Work completed
APWD	143		C/o Wire rope bridge of 165" span for pedestrians over nallah in Tugapur-II,Mayabunder, North Andaman.**	09.06.97	652512.00	1345830.00	652512.00	8/1/2001	GRAM PANCHAYAT PAHALGAON.	-693318.00	4/23/2007	Work completed

APWD	144		C/o Anganwadi School with Kitchen store & Toilet block at Webi, Mayabunder.**	02.05.04	522516.00	934237.00	391887.00	2/7/2007	PRADHAN GRAM PANCHAYAT RAMPUR.	NIL	4/19/2007	Work completed
APWD	145		C/o One ring well at Austin-II, Mayabunder, North Andaman.**	03.04.95	50000.00	50000.00	50000.00	3/31/1996	GRAM PANCHAYAT, POKEDERA	0.00	7/31/1996	Work completed
APWD	146		C/o One ring well at Sippitekri, Mayabunder, North Andaman.**	03.04.95	50000.00	50000.00	50000.00	8/30/1996	GRAM PANCHAYAT, KALIGHAT	0.00	5/20/1997	Work completed
APWD	147		C/o 70000 LTS capacity water tank at REST CAMP.**	02.05.01	346462.00	315357.00	259846.00	02/02/02	7/11/2005	-55511.00	7/11/2005	Work completed
APWD/N ACD	148		C/o 1 No. toilet block Govt.Primary School at Tugapur.**	31.01.02	252000.00	291537.00	252000.00	30/02/03	7/11/2005	-39537.00	7/11/2005	Work completed
APWD	149		C/o Anganwadi at Lucknow/Burmadera under Rampur Panchayat.**	02.08.01	369800.00	272849.00	277350.00	1/15/2002	7/26/2005	4501.00	U.C. RECEIVED	Work completed
APWD	150		C/O RCC slab culvert, Arun Kodias House near Thoratang Forest Camp at Swadesh Nagar**	11.01.01.	392000.00	453698.00	294000.00	10/24/2002	-	-159698.00	U.C. RECEIVED	Work completed
APWD	151		C/o Approach road from main road in Fisherman colony 90mtrs length.**	14.02.01	206792.00	186277.00	156594.00	3/13/2002	7/11/2005	-29683.00		Work completed
APWD	152		C/o Community Hall at rest camp under NACD, APWD Mayabunder.**	02.12.01	621700.00	884897.00	466275.00	25/01/02	7/11/2005	-418622.00		Work completed
APWD	153		C/o (D/S) Building for Nehru Yuva Kendra at Billyground.**	22.04.98	405000/-	685600.00	354530.00	30.08.2002	Pradhan Gram Panchayat Swadesh Nagar	-331070.00	20.01.2003	Work completed
APWD	154		C/o Mahila Mandal building at Mayabunder.**	18.05.95	146000/-	-	146000.00	-				Work completed
APWD	155		C/o Ring well at Borang at Mayabunder***	22.07.97	101690/-	-	101690.00	-				Work completed
APWD	156	57	Development of playground behind Govt. M.S. Janakpur at Rangat. Under MPLADSS/W Construction of PCC Retaining wall & Diversion of existing nallah.**	09.02.05	604140	322500	453105	11.12.05	Education Department			Work completed

Detail of work of Nicobar Distirct												
APWD	157		C/o Toilet Block for the attendent of patent at BJR hospital , Car Nicobar	06.08.08	830059.00	857502.00	830059.00					Work completed
Pradhan	158		C/o Slab over the drain in front of S/Shri U.Verraiah & C.H.Lokanathan houses beside Shri Sita Rama Anjaniya Temple, Dairy Farm fisheries Colony.**	22.01.01	19820	10910						Work completed during nov 2001
Zilla Parishad Diglipur												
Zilla Parishad	159		C/o Community Hall at Khudirampur, Diglipur.**	17.09.01	569500.00	683776.00	427125.00	17.03.02	06.04.03	-256651	received on 11.05.07	work is completed
Zilla Parishad	160		C/o Anganwadi -cum- tailoring centre at Diglipur. (Naveen Nagar), Diglipur.**	11/1/2003	290200.00	218846.00	281747.00	19.12.01	23.03.03	62901	received on 11.05.07	work is completed
Zilla Parishad	161		C/o Community Hall at Swarajgram in Radha Nagar Panchayat, Diglipur.**	28.11.01	460999.00	573841.00	373808.00	28.01.02	04.01.05	-200033	received on 11.05.07	work is completed
Zilla Parishad	162		C/o CC Retaining wall to protect QTR. From sliding behind KALIMANDIR near SBI , Subhash Gram, Diglipur.**	28.11.01	208971.00	172394.00	208971.00	28.12.01	03.01.03	36577	received on 11.05.07	work is completed
Zilla Parishad	163		C/o 4 Nos. RCC ring 2.00 mtr. Dia inside and 7.5 mtrs depth at Pilon Nallah, (EFA)near Mahesh Dran, Gulab turi, Shri Victor Kaka & Somarai Soreng 's House.**	22.01.02	472618.00	619247.00	625052.00	08.10.03		5805	received on 11.05.07	work is completed
Zilla Parishad	164		C/ o Shed of Shed of size 6m x3m in muslim Graveyard at Khudirampur village , Diglipur.**	27.11.02	114926.00	125732.00	113926.00	10.08.03	06.01.03	-11806	received on 11.05.07	work is completed
Zilla Parishad	165		C/o Toilet Block in Naveen Nagar at Diglipur.**	19-07-05	678043.00	508532.00	508532.00	5/4/2006		0	received on 11.05.07	work is completed
Zilla Parishad	166		Road side CC Drain in Subhash Gram W.No. 3 near Bailay Bridge at subhash Gram (300 Mtrs) Diglipur.**	06.04.05	264705.00	259271	198529.000	2/27/2006		-60742	received on 11.05.07	work is completed
Zilla Parishad	167		C/o of Community hall at Naveen Nagar **	11.2.03	1238324.00	466242	928743.00	20.07.07		462501	received on 20.07.07	work is completed

Zilla Parishad	168	C/o 1 No .Galvanised steel bridge for a length of 15 mtrs at Kishori Nagar, Diglipur.**	31.01.04	2064649.00	1540276.00	1548487.00	13.09.04		8211		Work is completed final bill is under preparation.
Zilla Parishad	169	C/o Rural road from Prodip Gain land to Ammullya Bala land via Naresh Gain house at Shyam Nagar at Diglipur.**	20.06.07	1,76,469	182260/	88235.00	24.01.08				work completed through muster roll
Zilla Parishad	170	C/o 6 NOS. RCC ring wells at Pilon Nallah , near shri Victor Kaka & Soman Soreng 's House.**	28.11.01	472618.00	244616.00	625052.00	27.05.02		380436	received on 11.05.07	work is completed
FERRARGUNJ ZILLA PARISHAD											
Zilla Parishad	171	C/o Multipurpose community hall in front of existing Basanti Temple at Hasmatatabad.**	02.01.01	918060.00	918060.00	8,91,320/-	6/21/2003		nil	4/16/2007	work completed
Zilla Parishad	172	C/o Shed of size 6mx3m in Muslim Graveyard at Mannarghat.**	09.02.02	106406.00	127489.00	106406.00	7/25/2003		-21083.00	4/16/2007	work completed
Zilla Parishad	173	C/o 4 NO. Class rooms at IQRA Public School at Wimberlygunj**	06.07.07	1479336.00	6.44	739668.00					work completed
Zilla Parishad	174	C/o Shed of size 6mx3m at hindu Graveyard at Kalatang..**	9.10.02	141875.00	127489.00	106406.00	7/25/2003		-21083.00	4/16/2007	work completed
Zilla Parishad	175	C/o Shed of size 6mx 3m at Christian Graveyard at Shoalbay -10**	09.10.02	141875.00	127489.00	106406.00	7/25/2003		-21083.00	4/16/2007	work completed
Zilla Parishad	176	C/o Anganwadi near Community hall at Mithakhari.**	08.07.03	308453.00	4.04	308453.00	3/31/2007		308448.96	4/16/2007	work completed
Zilla Parishad	177	C/o Anganwadi adjacent to Community Hall at Namunaghar ward. No.2**	08.07.03	308453.00	389118.00	308453.00	39172.00		-80665.00	4/16/2007	work completed
Zilla Parishad	178	C/o Shed & Platform, (for burning mortal remains) in Hindu Graveyard W.NO. 6 Namunaghar.**	08.07.03	106617.00	154009.00	106617.00	3/31/2007		-47392.00	4/16/2007	work completed
Zilla Parishad	179	C/o CC Footpath with both side drain from Khali'ds house to Khadeeja's house, Stewartgunj.**	16.9.03	155056.00	1.59	116292.00	3/31/2007		116290.41	4/16/2007	work completed
Zilla Parishad	180	C/o Anganwadi near community hall at Habdipur, Ferrargunj.**	7.08.03	308453.00	271996.00	308453.00	3/31/2007		36457.00	4/16/2007	work completed
Zilla Parishad	181	C/o Bus shed at Rajeev Nagar Shore Point Panchayat Bambooflat.**	16.10.03	54414.00	54813.00	40811.00	07/07/05		-14002.00	4/16/2007	work completed
Zilla Parishad	182	C/o Shed of size 6mx3m in Christian graveyard at Eta Bhatta , Dandus Point.**	07.08.03	101339.00	1.38	101399.00	22/05/04		101397.62	4/16/2007	work completed

Zilla Parishad	183	C/o 1.No Galvanised steel bridge 10 mtrs length near Gazia Bahadur's house at Tanki Basthi, Ferrargunj. **	18.09.03	1350891.00	9.38	1013168.00	12/31/2006		1013158.62	4/16/2007	work completed
Zilla Parishad	184	C/o Community Hall at Valluvar Nagar , Shore point under Ferrargunj tehsil.**	21.03.05	10,33,626	11.00	775220	5/31/2007		775209.00	4/16/2007	work completed
Zilla Parishad	185	C/o Multipurpose Hall at Collinpur, Ferrargunj.**	11.10.05	709465.00	849000.00	532100.00	15/06/06		-316900.00	4/16/2007	work completed
Zilla Parishad	186	C/O Anganwadi -cum- Mahila Mandal building near agriculture sub-depot at Mitha khari village under Mithakhari Gram Panchayat , Ferrargunj .**	12.12.06	1382633.00	788000	1036975.00	5/30/2007		248975.00	4/16/2007	work completed
Zilla Parishad	187	C/o Dead body keeping shed in greveyard for muslim at Tushnabad ,Ferrargunj.**	21.01.04	248888.00	235000.00	248888.00	31.05.06		13888.00	4/16/2007	work completed
Zilla Parishad	188	C/o 2 Nos. Baily bridge 12 mtrs in R/ Road from KM Das's to Shyam Singh 's house , Manjari-II, Ferrargunj**	18.09.03	1588821.00	1122988.00	1191616.00	3/31/2007		68628.00	4/16/2007	work completed
Zilla Parishad	189	C/O Anganwadi at Manpur, Ferrargunj.**	3.01.03	308453.00	181763.00	308276.00	3/31/2007		126513.00	4/16/2007	work completed
Zilla Parishad	190	C/o RCC Deck slab over the bridge at Caddle Gunj , Ferrargunj.**	28.8.03	599637.00	306000.00	449728.00	1/13/2007		143728.00	4/16/2007	work completed
Zilla Parishad	191	C/o Shed a storage room for fire woods i.e P/Form for keeping D/Bodies at H/Burning, Tushnabad, Ferrargunj.**	19.01.03	475851.00	304000.00	356947.00	7/31/2006		52947.00	4/16/2007	work completed
Zilla Parishad	192	C/o Multipurpose Hall size 18x 12m in GSSS, F/Gunj.**	10.01.04	979895.00	1495000.00	734921.00	5/31/2007		-760079.00	4/16/2007	work completed
Zilla Parishad	193	C/o Well & Dyke at Eta Bhatta in Namunaghar-III, Ferrargunj**	21.04.03	103491.00	70000.00	103491.00	10/3/2006		33491.00	4/16/2007	work completed
Zilla Parishad	194	C/O Shed surrounded by 3 feet wall & 4 feet collisible gate, C/graveyard, Mathura, Ferrargunj.**	28.01.04	248888.00	0.11	186666.00	3/31/2007		186665.89	4/16/2007	work completed
Zilla Parishad	195	C/o Anganwadi at W.No. 2 at Namunaghar , Ferrargunj.**	7.08.03	308453.00	389000.00	308453.00	6/5/2006		-80547.00	4/16/2007	work completed
Zilla Parishad	196	C/o Shed Storage room for keeping F/Woods for keeping dead bodies of H/Burning Ghat, Mathura, Ferrargunj.**	28.01.04	356947.00	265404.00	267710.00	6/30/2006		2306.00	4/16/2007	work completed
Zilla Parishad	197	C/o Anganwadi (near N. Mohammed's House) of size 9.50x5.20 m**	05.02.03	323827.00	350483.00	323827.00			-26656.00	Not received	work completed
Zilla Parishad	198	C/o Shed of size 6mx3m in muslim burial ground , Nayapuram atKanyapuram.**	22.11.02	106406.00	0.00	106406.00			106406.00		work completed

Zilla Parishad	199		C/o Community Hall at Lamba Pahad in Ferrargunj.**	28.01.04	1166691.00	12.01	8,75,000/-					WORK COMPLETED
Zilla Parishad	200		C/o Shed Surrounded 3 feet wall & 4 feet collasible gate in M/graveyard , Mathura.**	28.01.04	248888	11075	186666					WORK COMPLETED
Zilla Parishad	201		C/o Community Hall with Elect. Facilities at H/Town near Narasaiah's House , Ferrargunj.**	21.01.04	1166691	8.77	875018					WORK COMPLETED
Zilla Parishad	202		C/O 1 No . Galvanised steel bridge for a 15 mtr length near S//Elec .P/House , Shoal Bay-19, Ferrargunj.**	23.10.03	1928391	14.46	14.46					Work Completed
Zilla Parishad	203		C/o Multipurpose Community Hall & seprate toilet block for ladies & gents at Ferrargunj.**	03.05.06	1428959	11.74	14,28,959/-		10/1/2008			Work Completed
Zilla Parishad	204		C/o dead body keeping shed in graveyard for Christians at Tushanabad**	21.01.04	248888.00	0.11	248888.00					Work Completed
Zilla Parishad	205		C/o Shed of size 6mx3m at Christian graveyard, Lalbijan, W.No. 2, W/GUNJ, Ferrargunj.**	11.12.02	159046	11075	106406					Work Completed
ZILLA PARISHAD LITTLE ANDAMAN												
Zilla Parishad	205		C/o 2 Nos.toilet block at various places at Panchayat Samiti , Little Andaman.**	19.09.01	588000.00	587574.00	441000.00	14.09.02		-146574.00	UC Received on 6.5.08	Work Completed
Zilla Parishad	206		C/o RCC Ring well (2 MTR dia and 15 mtr depth)AT W.No.11 under R.K. Pur Panchayat.**	09.06.03	106008.00	43549.00	181895.00	7/17/2003		138346.00	UC Received on 6.5.08	Work Completed
ZILLA PARISHAD	207		C/o 2 Nos additional classrooms double storied for Vivekanada School Hut Bay**	08.11.2001	641000	641000	641000					Work is completed
ZILLA PARISHAD	208		C/o Anganwadi building at Rabindra Nagar**	26.11.01	432680	324510/-	324510/-					Work is completed
ZILLA PARISHAD	209		C/o No. Kactha ring well into Paccka ring well at dia 1.5 mtrs at break water**	01.02.04	5,95,550		44,663					Work is completed
ZILLA PARISHAD	210		C/o 2 Nos. ring well at Ravindra Nagar W.No.1 **	08.10.97	236080							Work Completed
Zilla Parishad	211		C/o RCC ring well (2 mtr dia and 20.00 mtr depth) AT W.NO.1 Ravindra Nagar Village.**	09.06.03	136518.00	88477.00	181895.00	7/17/2003		93418.00	UC Received on 6.5.08	Work Completed

Zilla Parishad	212		C/o 1 No. well near the house of Shri Sudhir Biswas (W.No.6) at V.K. PUR.**	05.02.03	92518.00	68477.00	69389.00	1/15/2004		912.00	UC Received on 6.5.08	Work Completed	
Zilla Parishad	213		C/o 1 No. Well near the house of shri Mongal Biswas (W.NO.6) at V.K. Pur.**	05.02.03	92518.00	0.00	69389.00	1/15/2002		69389.00		Work is completed	
Zilla Parishad	214		C/o 2 Nos. RCC ring well 2.00 dia inside end 7.50m depth at Jaya Katai near Ramkanta Halder and Shri Krishna Majumdar house**	23.10.03		246280/-	246280/-					Work Completed	
ZILLA PARISHAD MAYABUNDER													
Zilla Parishad	215		Development of playground at Mayabunder.**	3.12.03	474795.00	672255.00	356096.00	27.05.05		-316159	13.08.07	Work Completed	
ZILLA PARISHAD	216		C/o 1 Ring well at Mohanpur-5 near Tarani Sarkar house**	28.11.01	237084							Work Completed	
ZILLA PARISHAD	217		C/o 1 Ring well at Mohanpur-5 near Manohar Halder house**	28.11.01			177,813						Work Completed
ZILLA PARISHAD	218		C/o 1 Ring well at Mohanpur-5 near Bimal Monal house.**	28.11.01									Work Completed
Zilla Parishad	219		C/o Anganwadi at Hanspuri ward No.1 Mayabunder.**	28.08.03	501259.00	0.00	375944.00	28.11.03		375944		Work Completed	
ZILLA PARISHAD	220	75	C/o RCC ring wells 2.00 dia and 7.50 mtr depth at Austin-II,Rampur Panchayat at M.Bunder.**	28.11.01	156562.00	133673	156562.00	28.02.02	05.01.02			Work Completed	
ZILLA PARISHAD PORTBLAIR													
Zilla Parishad	221		C/o Community Hall at Havelock -7 (Radha Nagar), Port Blair**	23.12.04.	447000.00	981119.00	335250.00	28/05/05		-645869.00	30.05.07	Work Completed	
Zilla Parishad	222		C/o Compound wall around back side of womens hostel at supply line, Port Blair.**	18.07.05	281000.00	2.16	264036.00	12/31/2005		NIL	30.05.07	Work Completed	
Zilla Parishad	223		Construction of Multipurpose Hall at Dean street (Housing Colony), Link road, Port Blair.**	3.7.06	1280358.00	15.98	960268	15/11/06		960252.02	30.05.07	Work Completed	
Zilla Parishad	224		Construction of drain to connect culvert near DIET building at Garacharma Port Blair.**	5.5.05	413906	6.4	310430	01.05.06		310423.60	30.05.07	Work Completed	
Zilla Parishad	225		C/o Compound Wall around St. Mary School, Bhatubasti, Port Blair.**	22.12.05	1232802/-	1461000	924602	30.05.07		-536398.00	30.05.07	Work Completed	
Zilla Parishad	226		C/o Building Young Brother Club , Ward No.09, Dairy Farm, Port Blair.**	12.12.06	1431001	11.96	1073251	3/9/2007		1073239.04	30.05.07	Work Completed	

Zilla Parishad	227		Construction of barbed wire fencing at Brichgunj Burial ground , Port Blair.**	12.12.06	526638	317420	394979	13/07/06		77559.00	30.05.07	Work Completed
Zilla Parishad	228		Construction of Utkal Samaj building at Port Blair.**	04.06.06	1327283/-	18.06	995462	12/29/2006			30.05.07	Work Completed
Zilla Parishad	229		C/o Extension of existing community hall near Govind Nagar, Port Blair.**	28.08.03	1164451.00	14.27	873338	3/31/2007		873323.73	30.05.07	Work Completed
Zilla Parishad	230		C/o Prayer-cum-playground in front of schoolpremises of Govt. SSS. Mohanpura, Port Blair.**	28.02.06	8,87,571/-	10,55,648/-	Rs 665678	28.03.2006			30.05.07	Work Completed
Zilla Parishad	231		Construction of waiting shed, cremation platform, firewood storeand barbed wire fencing at Calicut Port Blair.**	12.12.06	667202.00	4.75	500401	26.04.08				Work Completed
Zilla Parishad	232		C/o Cultural building in the premises of Tamizar Sangam, Port Blair.**	10.04.06	1329449.00	13.14	997087					Work Completed
Zilla Parishad	233		C/o CC Drain by road side opposite fishries survey of India office for a length of 110 mtr, S/LINE.**	21.11.02.	603769.00	536735	603769					Work Completed
ZILLA PARISHAD	234		C/o Anganwadi centre with tubular truss roofing of size 9.50 x 5.20 m at coffee bagicha, Sippighat.**	19.12.03	323875.00	389118	323875.00					Work Completed
Zilla Parishad	235		C/o Anganwadi centre with tubular truss roofing at Santanu W.No 5 Under K/Tala, Rangat.**	21.11.02	353470.00	482850.00	353470.00	21/02/03		-129380.00	Receive on 21.08.07	Work Completed
Zilla Parishad	236		C/o Anganwadi centre with tubular truss roofing at W.No. 1 under Uttara Gram Panchayat, Rangat.**	15.11.02	353470.00	482250.00	353470.00	21/02/03		-128780.00	Receive on 21.08.07	Work Completed
ZILLA PARISHAD	237		Up gradation of school play ground in Padmanabapuram**	11.04.99	532412	532412	532412					Work Completed
	238		C/o Anganwadi (using tubular materials) at Rabindra Nagar .W.No.3 Little Andaman.**	18.08.03	501259.00	238423.00	375944.00					WORK IS completed
Zilla Parishad	239		C/o Anganwadi at W. No. 5 Urmilapur panchayat, Rangat.**	18.08.03	501259.00	482250.00	375944.00	11/18/2003		-106306.00	Receive on 21.08.07	Work Completed
Zilla Parishad	240		Development of school play ground at P/PURAM, Shivapuram, Rangat.**	12.04.03	532412.00	107369.00	399309.00	2/23/2004		291940.00	Receive on 21.08.08	Work Completed
Zilla Parishad	241		C/o Shed in Christian Graveyard at long island MPLAD.**	25.10.03	212416.00	151190.00	206229.00	5/28/2003		55039.00	Receive on 21.08.07	Work Completed

Zilla Parishad	242		C/o Shed of size 6mx 3m in Christian graveyard at Baratang.**	03.04.02	145507.00	130493.00	109130.00	25.07.04		-21363.00	Receive on 21.08.07	Work Completed
Zilla Parishad	243		C/o Class rooms for Saraswathi Sishu Mandir School at Rangat.(ground floor)**	27.03.03	952343	1038125	714,257/-	01.07.07		#VALUE!		Work Completed
Zilla Parishad	244		C/o Community Hall in Ward No. 4 in Fisherman Colony Prem Nagar**	06.03.03	408400	297839	408400					Work Completed
Zilla Parishad	245		C/o Fisherman shed at Fisherman Colony, Prem Nagar W.No.4.**	06.03.03	131370	113281	98527.00					Work Completed
Zilla Parishad	246		C/o CC Footpath with both side drains from Krishna's house to Karruppaiah 's house W.No.1**	18.06.03	94417.00	46810	70813					Work Completed
Zilla Parishad	247		C/o Community Hall at Neil Island.**	18.08.03	1166796.00	770109	875097					Work Completed
Electracity Dept	248		Providing street light (4 Nos Sodium Vapour Lamp) around the Christian Graveyard at Baratang.**	06.04.04	24038	24038	24038					Work completed
Electracity Dept	249		C/o Gobar Gas plant in Rangat**	27.09.01	5645							Work completed
Electracity Dept	250		C/o Gobar Gas plant in Ferrargunj**	26.09.97	5645	5645	5645					Work completed
Electracity Dept	251		C/o 1 No Gobar gas plant in Little Andaman**	27.09.01	5646	5646	5646					Work completed
S.E. Electracity Dept Port Blair	252		C/o 1 No. Gobar Gas plant in Port Blair**	27.09.01	5646							Work completed
Electracity Dept	253		C/o 1 No. Gobar Gas plant in Diglipur.**	27.09.01	5645							Work completed
Directorate of Agriculture Port Blair.												
Agriculture Port Blair	254		C/o Poly sheds in Diglipur Tehsil **	06.10.97	9000							Work completed
Agriculture Port Blair	255		C/o Poly sheds in Port Blair Tehsil **	09.07.97	9000							Work completed
Agriculture Port Blair	256		C/o 1 No. Check Dam in Rangat Tehsil**	26.11.01	304369		228276	4.2003				Work completed

Agriculture Port Blair	257		C/o 1 No. Wormi culture in Diglipur.**	14.04.01	4200							Work completed
Agriculture Port Blair	258		C/o 1 No. Wormi culture in Rangat**	06.10.97	4200							Work completed
Agriculture Port Blair	259		C/o Polished in Rangat Tehsil **	06.10.97	9000							Work completed
Agriculture Port Blair	260		C/o 1 No. Wormi culture in South Andaman**	09.07.97	4200							Work completed
ALHW FERRARGUNJ												
ALHW	313	17	C/o Anganwadi near Port Mout**	08.01.03	479000.00	415000.00	415000.00	15/09/03		nil	10/7/2004	Work completed
ALHW	261	4(2002)	C/o Anganwadi building at Baratang**	02.12.02	574000	5.25	Rs 431000	8/1/2007				Work completed in all respect
ALHW	262	34	C/O GALVANISED STEEL FOOT BRIDGE NEAR SATISH CHANDRA DAS HOUSE AT CHAINPUR IN THREE PHASES.**	23.4.03	3114000.00	3113270.00	3113650.00		01/01/2006(Completion report received)	380.00	29.08.06	CR. already Submitted 29.08.2006 and the balance amount of Rs. 380/- refunded vide DD.No. 895587 date 29/07/2006.
ALHW	263	35	CONSTRUCTION OF SFB CONNECTING PARESH NAGAR 1 & 2 ATR AT NIMBUDARA BAZAR AT BASANTIPUR IN VI PHASES.**	23.04.03	14396750.00	143.97	14396750.00		31/10/06	14396606.03	30/05/07	Work Completed .CR. Submitted 31.5.2007. Asset handed over to Secretary Gram Panchayat Basantipur on 01.03.2007.
ALHW DIGLIPUR												

ALHW	264	1	CONSTRUCTION OF GALVANIZED STEEL BRIDGE NEAR VINOD BEHARI HOUSE AT SHANTI NAGAR AT DIGLIPUR.**	23.04.03	1731125.00	17.31	1731125.00	6/30/2006		-1731107.69		Work Completed CR Submitted 31.5.2007 and the balance amount of Rs. 7059/- refunded vide DD NO. 301025 dated 06/06/2007.
ALHW	265	39	CONSTRUCTION OF GALVANIZED SFB NEAR SCHOOL AT GANESH NAGAR AREA TOWARDS NORTH SIDE AT DIGLIPUR.**	28.01.04	1848500.00	1694107.00	1848500.00	7/30/2006		154393.00		(Work commenced on 25/05/05)Work Completed .CR received on 24/09/08.
ALHW	266	38	CONSTRUCTION OF GALVANIZED SFB NEAR SCHOOL AT GANESH NAGAR AREA TOWARDS SOUTH SIDE AT DIGLIPUR**	28.01.04	2116625.00		2116625.00	6/30/2006		201755.00		(Work commenced on 25.05.05.)Work completed.Account s to be settled CR received on 24/09/08
ALHW	267	41	CONSTRUCTION OF GALVANIZED SFB NEAR HAREN DAS HOUSE AT SHANTINAGAR IN DIGLIPUR.**	21.10.05	2246298.00	2135727.00	2246298.00	30/5/2007		110571		(Work commenced on 01/02/2006) Work Completed after settling the account CR received on 24/9/08.
ALHW PORT BLAIR												
ALHW	268	1	C/O ANGANWADI NEAR MARIAMMA TEMPLE.**	12.12.02	414888/-	714888/-	4,14,888/-	15/08.2005			10/7/2004	WORK COMPLETED.
ALHW	269	2	C/O ANGANWADI NEAR BRIJGUNJ.**	08.01.03	414888/-	414888/-	415000/-	30.08.03			10/7/2004	WORK COMPLETED
ALHW	270	3	C/O ANGANWADI NEAR LAMBALINE.**	08.01.04	414888/-	414888/-	415000/-	15.11.03			10/7/2004	WORK COMPLETED
ALHW	271	4	C/O SHED AT MUSLIM GRAVEYARD UNDER GARACHARMA-II**	14.01.03	107195	107000	107000	09.05.03			10/7/2004	WORK COMPLETED

ALHW	272	5	C/O SHED AT CHRISTIAN GRAVEYARD UNDER GARACHARMA-II**	14.01.03	107195	107000	107000	10.05.03			10/7/2004	WORK COMPLETED
ALHW	273	6	RENOVATION OF OLD TOILET BLOCK NEAR JETTY AT HAVELOCK.**	03.03.03	34875/-	35000/-	35000/-	30.08.2004				WORK COMPLETED
ALHW	274	7	C/O HOSTEL BUILDING FOR ANDAMARGA SCHOOL AT JUGLIGHAT.**	31.03.03.	944813/-	944813/-	945000/-	30.06.03.			9/3/2004	WORK COMPLETED
ALHW	275	8	C/O STAGE IN PLAY GROUND AT FISHERMEN COLONY IN HADDO.**	23.10.03	629060/-	629060/-	629060/-	21.08.04			12/1/2004	WORK COMPLETED.
ALHW	276	9	C/O TOILET BLOCK AT HAVELOCK NO.3**	9.03.03.	607920/-	607000/-	607000/-	12/1/2004			12/1/2004	WORK COMPLETED.
ALHW	277	10	C/O ANGANWADI BUILDING AT BROOKSHABAD Area opposite the road leading to ALHW colony**	14.10.03	482000/-	482000/-	482000/-	14.02.2004			2/14/2005	WORK COMPLETED
ALHW	278	11	C/O TOEWALL along terihery of the ANGANWADI BUILDING COMPLEX to develop the playgroun at BROOKSHABAD opposite ti the road leading to ALHW colony.**	14.10.03	385826/-	386000/-	386000/-	15.12.2004			12/15/2004	WORK COMPLETED
ALHW	279	12	C/O COMPUTER LAB IN GOVT. SSS AT BATHU BASTHI.**	31.01.04	458331/-	458000/-	458000/-	4/16/2007			4/16/2007	WORK COMPLETED
ALHW	280	13	C/O RCC BOX CULVERT NEAR DIET BUILDING AT WARD NO.6. GARACHARMA.**	31.01.04	792232/-	792000/-	792000/-	4/16/2007			4/16/2007	WORK COMPLETED
ALHW	281	14	C/O MULTIPURPOSE HALL AT TAMILAR SANGAM.**	14.11.03	952220/-	952220/-	952220/-				4/16/2007	WORK COMPLETED
ALHW	282	15	C/O CC FOOTPATH OF 1.20 M WIDE ALONGWITH DRAIN NEAR MARIAMMA TEMPLE AT AUSTINABAD.**	01.07.04	249720/-	250000/-	250000/-				10/27/2006	WORK COMPLETED
ALHW	283	16	C/O HOSTEL AT VIVEKANANDA KENDRA AT PORT BLAIR.**	31.01.04	1590000/-	1590000/-	1590000/-				4/16/2007	WORK COMPLETED
ALHW	284	17	C/O ANGANWADI building at Telgu Basti near ICMR quarter at Dollygunj**	14.10.03	482000/-	482000/-	482000/-				4/16/2007	
ALHW	285		C/o Shed at Hindu Graveyard under Garacharma-II**	14.01.03	112895	112895	112895	09.05.03.			10.07.04.	Work Completed and CR Submitted
ALHW	286		C/o Road upto School compound for main road & Drain cum retaining wall at Kamraj School **	7.10.03	952585	952585	952585	30.11.04			14.01.2006.	Work Completed and CR Submitted

ALHW	287		C/o Anganwadi building near Marine Hill**	08.01.03	479000	0	359250					WORK COMPLETED
PBMC	288	13	C/O MAJOR DRAIN STARTING FROM THE WESTEN BOUNDARY OF K.V, CARMEL SCHOOL, PORT BLAIR.**	3.04.05	390840.00	400922.00	293130.00	19/05/05				Work Completed
PBMC	289	272	C/o SEPRATE BATHING COMPLEX NEAR JAPAN WELL FOR LADIES & GENTS AT W.NO. 8 DAIRY FARM, PORT BLAIR.**	16.11.05	4,12,208/-	95,000/-	3,09,156/-				15.04.2006.	WORK COMPLETED ON 15.04.2006.
PBMC	290	10	C/O BUILDING FOR ORPHANAGE AT SHRI NARAYANA GURU DHARMA PRACHARANA SABHA, PORT BLAIR.**	31.03.05	1248762.00	695143	9,36,572/-SB 00/248 175035	7.10.2005				Work Completed
PBMC	291	275	C/o Footpath wide side drain ,retaining wall and providing hand railing on the side of steps starting from shri Ramasway's house to Shri Karrupaiah house at Prem Nagar near AIR colony**	14.03.05	876765/-	657574/-	657574/-	29.06.2005				Work Completed
PBMC	292	35	C/o Footpaths in Ward No. 17 & 18 of Municipal board **	10.04.95	1000000	1000000	1000000					Work Completed
PBMC	293	2	C/o Retaining wall- cum Drain near Phonix Bay Masjid**	01.09.04	1139620	1139907	1139620	11/11/2004	30/06.05.		30.06.2005	The work is completed in all respect and retained with PBMC for further maintainance of
PBMC	294	4	Repair & providing platform to well no. 73 at Junglighat (near Shri Khader's House)**	17.10.03	16726	17200	16726	12/12/2003	30.05.04		30.05.04	The work is completed in all respect and retained with PBMC for further maintainance of
PBMC	295	5	C/o Drain for length of 60 Mtrs from Shri Jalaludin house to Shri Pradip singh's house **	17.10.03	74267	75650	55700	26.02.04	30.05.2004		29.02.2004	The work is completed in all respect and retained with PBMC for further maintainance of
PBMC	296	6	C/o Drain for a length of 15m from Jagan Singh's to Shri Chander Bans House.**	17.10.03	10,615/-	12,120/-	7,961/-	5/15/2004	To PBMC on 30/05/04			WORK COMPLETED.

PBMC	297	8	C/o Slab and placing the same over the nallah in ward No. 7 near Mohd. Bux's house.**	31/01/04	6,575/-	6605	6,575/-	5/27/2005	To PBMC on 30/05/05			WORK COMPLETED and handed over to user agency.
PBMC	298	9	Widening of footpath for a length of 50 mtrs from Ishwar Chander house to Ganesh house **	17.10.2003	4,88,495/-	366371/-	4,88,495/-					Work Taken up estimate also being revised to
PBMC	299	10	C/o Community type Septi Tank & ward No. 7 & 8**	02.06.04	3,64,620/-	2,80,288/-	3,64,620/-	6/5/2006	To PBMC on 5/06/06			WORK COMPLETED. BALANCE AMOUNT OF Rs. 84,332/- is being refunded.
PBMC	300	11	C/o Hall for distribution of Mid-day meal for Govt. M.S. Brookshabad.**	02.04.04	3,53,610/-	3,56,650/-	3,53,610/-	17.04.2004	Handed over to Middle School, Brookshabad.		30.06.2005.	Work completed
PBMC	301	3	Widening of Footpath from MSA General store to Shri Sebastin's house , DudhLine**	23.01.04	1753405	1997828	1753405.00	31.12.2004				The work is completed
PBMC	302	1	CC Footpath with railing from Govt. Press upto Ayyanar Temple South Point**	31.01.04	1228334		921251					The Work has been stopped because APWD has already aloted tender for this particular work and work also completed the fund is being refunded.
BDO	303		C/o One Mahila Mondal -cum- youth club at Manjeri , Ferrargunj South Andaman**	03.04.95	125000	125000	22,800	31.01.97	Gram Panchayat , Guptapara			The work is completed
PRADHAN, HUMPHRY GUNJ	304	37	C/O Youth Club at wandoor, Ferrargunj, South Andaman.**	04.03.97	361670.00	361670	361670	5/31/1997	GRAM PANCHAYAT, WANDOOR		UC RECEIVED BUT INCOMPLETED	The work is completed

PRADHAN, TUSHNABAD	305	57	C/o Community Hall at Tirur, Ferrargunj, South Andaman **	10.03.98	313500.00	0	313500		-		UC RECEIVED BUT DATE & ENGINEERING WORK INCOMPLETED	The work is completed
PRADHAN, NAMUNAGHAR	306	59	C/O 895 MTS. ROAD FROM ETTABATTA MAIN ROAD TO BABU TILREY AT DUNDASPOINT, FERRARGUNJ, SOUTH ANDAMAN.**	11/4/1996	598400	598400	598400		-		UC RECEIVED DT.14.6.07 BUT ENGINEERING WORKS INCOMPLETED.	The work is completed
PRADHAN, TUSHNABAD	307	89	C/O COMMUNITY HALL AT TUSHNABAD, FERRARGUNJ, SOUTH ANDAMAN.**	11.10.97	588800.00	0	588800		-		UC RECEIVED BUT DATE & ENGINEERING WORKS INCOMPLETED	The work is completed
PRADHAN, HUMPHRY GUNJ	308	75	C/O APPROACHED ROAD FROM MAIN ROAD AT MAMYO UPTO BURIAL GROUND THROUGH G/P HUMPHRY GUNJ I/C 1 NO, HUMP PIPE FERRARGUNJ, SOUTH ANDAMAN.**	12/11/1998	206300.00	0	206300		-		UC RECEIVED BUT INCOMPLETED	The work is completed
PRADHAN, HUMPHRY GUNJ	309	76	C/O EARTHEN POND AT WANDOOD (SOUTH) 4 NO. (100 x 100 x 100 x 12), FERRARGUNJ, SOUTH ANDAMAN.**	12/11/1998	55700.00	0	55700		-		UC RECEIVED BUT INCOMPLETED	The work is completed

PRADHAN, MITHAKHARI	310	38	C/O PLAYGROUND AT PAHADI NALLAH IN MITHAKHARI VILLAGE, FERRARGUNJ, SOUTH ANDAMAN.**	1/1/1996	20130.00	20130	20130				UC RECEIVED BUT ENGINEERING WORKS INCOMPLETED	The work is completed
PRADHAN, MITHAKHARI	311		C/O WAITING SHED, BURNING PLATFORM AND SURGACE WATER TANK FOR GRAVEYARD AT MITHAKHARI UNDER MPLAD.**		2,40,225/-	2,67,271/-					UC RECEIVED BUT ENGINEERING WORKS INCOMPLETED	The work is completed
PRADHAN, TUSHNABAD	312	63	C/O A RURAL ROAD FROM ATR TO SHRI. THOMAS HOUSE NEAR TUSHNABAD JUNCTION, FERRARGUNJ, SOUTH ANDAMAN.**	6/17/1996 27.07.2001	4,59,305/-	4,59,305			-		UC RECEIVED BUT ENGINEERING WORKS INCOMPLETED	The work is completed
PRADHAN, CHOULDARI	313	92	C/O ONE VILLAGE ROAD FROM CHOULDARI JUNCTION TO COCONUT PLANTATION, FERRARGUNJ, SOUTH ANDAMAN.**	30.03.99	9,43,661/-	87763/-	1. RS.7,41,720 (Cheque No.478438 dt. 3/03/99) 2. Rs.2,01,941/- (Cheque No.903846 dt.5/2/04) = Rs.9,43,661/-		-		UC RECEIVED BUT INCOMPLETED	The work is completed

PRADHAN, HUMPHRY- GUNJ	314	77	C/O RURAL ROAD AT SOUTH WANDOOD (2 KM) SW EARTH WORK WITH 1 NO. HUMIR PIPE CULVERT, FERRARGUNJ, SOUTH ANDAMAN.**	10/20/1998	452300.00	0	452300		-		UC RECEIVED BUT ENGINEERING WORKS INCOMPLETED	The work is completed
PRADHAN	315		C/O RCC RING WELL (NEAR RAMANI DAS HOUSE AT MANJERI).**	7/1/1999	50,000/-	34,000/-	16,000/-					The work is completed
PRAMUKH	316		C/o RCC Sea retaining wall near Hutbay Panchayat Ram Mandir **	19.09.01	741440.00	471440/-	471440/-					Work completed
PRAMUKH	317		C/o 2 Nos. ring well at V.K. Pur in Ward No. 2 and 4 **	30.08.01	236080.00	2,36,080/-	2,36,080/-					Work completed
Pradhan	318		C/o 5 no tempory class rooms for PS at Bandhnallah-II **	31.03.99	47000	47000	47000					Work completed
Pradhan	319		C/o retaining wall cum drain (145 mtrs length) at shore point village (Pradhan shore point)**	16.04.99	460640	460640	460640					Work completed
PRADHAN, GUPTAPARA	320	88	C/o Extension of existing commounity Hall at Guptapara, Ferrargunj, South Andaman.**	30.03.99	7,60,779/-	6,24,205/-	RS.3,65,600/ (APRIL 99) & AUGUST,02 Rs.3,95,179/- =rs.7,60,779/		-			Work completed
BDO Mayabunder												
BDO	321	39	C/o Semi permanent type primary School/School at Austin -II (6 rooms), Mayabunder , North Andaman.**	4/6/1998	303300.00		303300		EDUCATION DEPARTMENT		20.05.1997	The work is completed
BDO	322	13	C/o Anganwadi-cum- communtiy hall at Chainpur,Mayabunder, North Andaman.**		400000.00	3,99,971/-	400000	30.06.1996	GRAM PANCHAYAT, CHAINPUR		26.06.07	The work is completed
BDO	323	81	C/o Semi Permanent School Building at Austin Camp No. II.**	4.03.95	303300.00	4,45,426/-	303300	20.10.99	EDUCATION DEPARTMENT		20.05.1999	The work is completed

BDO	324		Extencion/Modification of Aganwadi-cum-Community hall at chainpur in C .making stage green room, WC Bathroom under MPLADS **	23.07.98	5,03,324/-	4,70,239/-			GRAM PANCHAYAT, CHAINPUR		UC received	The work is completed
BDO	325	40	C/o Extencion of existng of Anganwadi-cum-Community Hall at Hanspuri, Middle Andaman. **	4.06.98.	2,90,201	2,89,949/-	2,90,201/-	11/3/1998	GRAM PANCHYAT CHAINPUR		UC received	The work is completed
BDO	326		C/o Anganwadi-cum- communtiy hall at Hanspuri under Middle Andaman*	8/10/1996	250889.00							
RANGAT TEHSIL BDO												
BDO	327	36	C/o Urinal -Cum- Latrine at S.S.School , Bakultala , Rangat, Middle Andaman. **	3/4/1996	194100.00	192249/-	192000	12/25/1996	EDUCATION DEPARTMENT		1996-1997 (UC RECEIVED AND ENGINEERING WORKS COMPLETED).	The work is completed
BDO	328		C/o Canteen near CHC, Rangat under MPLADS**	27/11/2000	49,075/-	48,141/-	7,10,175/-	3/31/2001	DWCRA, RAMPUR		2000-2001 (UC RECEIVED)	The work is completed
BDO	329	14	C/o C.C.Footpath at Parnasala, Rangat, Middle Andaman. **		50000.00	51568	52000	7/31/1996	GRAM PANCHAYAT, PARNASALA		1996-1997 (UC RECEIVED).	The work is completed
Rangat Tehsil Pradhan												
PRADHAN, KADAMTALA	330	45	C/o Rural road from main road to Jarawa Tikery , Kadmatata, Rangat, Middle Andaman. **		594000.00	594000	594000		GRAM PANCHAYAT			Work completed

PRADHAN KADAMTALA	331	54	C/O IRRIGATION & POTABLE WATER POND AT FORESTER VALLEY AT KADAMTALA, RANGAT, MIDDLE ANDAMAN.**	12.11.96	99859.00	0	99859		GRAM PANCHAYAT, KADAMTALA		Work completed	
PRADHAN, UTTARA	332	56	C/O IRRIGATION & POTABLE WATER POND AT MACARATVELLY, UTTARA.**	05.12.97	99859.00	0	99859			-	Work completed	
PRADHAN, UTTARA	333	82	C/o Community Hall for Cultural Activites at Uttara, Rangat, Middle Andaman.**	18.11.97	460000.00	0	460000				Work completed	
DIGLIPUR TEHSIL PRADHAN												
PRADHAN, Radhan Nagar	334	85	C/O SEMI-PRMY. SCHOOL BLDG. WITH 7 NOS. ROOMS AT BURMACHAR IN RDHANAGAR PALLI ,DIGLIPUR, NORTH ANDAMAN.**	16.11.98				01.09.99			Utilization Certificate Form received but date not mention	Received completion certificate during 7/07.
					460000	0	460000					
PRADHAN RADHAN AGAR	335	53	C/O PRIMARY SCHOOL BUILDING AT GOPAL NAGAR - I, DIGLIPUR, NORTH ANDAMAN.**	28.08.97							Utilization Certificate Form received but date not mention	Received completion certificate during 7/07.
					47000	0	47000	01.01.98				
PRADHAN Neil Island	336		C/o Community Hall at Neil Island.**	08.11.01		6,40,725/-	6,40,725/-					Work completed
					640725							
PRADHAN, Radhan Nagar	337	90	C/O 5 NOS. TEMPORARY CLASS ROOM FOR PRIMARY SCHOOL AT BANDH NALLAH - II, DIGLIPUR, NORTH ANDAMAN**	31.3.99				01.03.98.			Utilization Certificate Form received but date not mention	Received completion certificate during 7/07.
					47000	0	47000		1/7/2000			

PRADHAN, Keralapuram	338	51	C/O 10 CLASS ROOMS FOR S.S.SCHOOL, GANESH NAGAR, DIGLIPUR, NORTH ANDAMAN.**	02.07.97		96250	96250	96250		EDUCATION DEPARTMENT	nil	Received completion certificate during 7/07.	
PRADHAN, RADHANAGAR	339	87	C/O 2 NOS. IRRIGATION POND at BADURTIKRY UNDER RADHANAGAR, G/PANCHAYAT, DIGLIPUR.**	08.06.99	123320.00	0	123320		01.07.2000		Utilization Certificate Form received but date not mention	Received completion certificate during 7/07.	
PRADHAN	340	84	C/O SEMI-PMT. SCHOOL BUILDING WITH 5 ROOMS AT SANTINAGAR,DIGLIPUR, NORTH ANDAMAN.**	16.11.98	390200.00	388846	390200.00		14.10.99	HANDED OVER TO THE TEACHER- IN- CHARGE, EDUCATION DEPARTMENT, NORTH ANDAMAN.	21/02/2002 BUT RECEIVED FROM 20/4/07 VIDE LETTER No.28/KGP/ DP/2007- 08/37.	Received completion certificate during 7/07.	
PRADHAN	341	86	C/O YOUTH CLUB AT RAVINDRA PALLI, DIGLI PUR, NORTH ANDAMAN.(MADHUPUR).**	10.02.98	101430.00	100290	101430.00		01.07.99	NETAJI YOUTH CLUB RABINDRA PALLY	#REF! UC FORM RECEIVED BUT ENGINEER WORKS INCOMPLE TED	Received completion certificate during 7/07.	
DIGLIPUR TEHSIL PRAMUK													
PRAMUK H	342	91	C/O RURAL ROAD FROM TALBAGAN TO PASHIM SAGAR NALLAH (1.5 KM EARTH WORK) AND 3 NOS. HUMP PIPE CULVER,DIGLIPUR, NORTH ANDAMAN.**	3/31/1999	4,71,600	0	4,71,600				20.04.06.	-	Work Completed
LITTLE ANDAMAN TEHSIL PRAMUK													Work Completed
PRAMUK H	343	72	C/O YOUTH CLUB AT HUT BAY (PHASE - I).**	15.09.98	299150.00	0	299150					-	Work Completed

PRAMUK H	344		C/O YOUTH CLUB AT RABINDRA NAGAR AT DIGLIPUR.**	26.4.99	351100.00		351100.00					Work Completed
PRAMUK H	345		C/O YOUTH CLUB, AT KALIPUR, DIGLIPUR.**	26.4.1999	101430.00		101430.00					Work Completed
PRAMUK H	346		Renovation/addition of existing Community Hall at Netaji Nagar. **	22/01/02			197175.00					
PRAMUK H	347	66	C/O ALPANAM COMMUNITY HALL AT HARMINDER BAY L/ANDAMAN PHASE - II.**	15/9/1998	423550.00	0	423550				-	Work Completed
PRAMUK H	348		EXTENSTION OF COMMUNITY HALL AT RABINDRANAGAR LITTLE ANDAMAN.**	27/09/02	2,14,000							
PRAMUK H	349	73	C/O YOUTH CLUB AT HUT BAY (PHASE - II).**	15/9/1998	80970.00	0	80970				-	Work Completed
PRAMUK H	350	74	C/O COMMUNITY HALL AT HARMINDER BAY L/ANDAMAN. (PHASE-I).**	15/9/1998	599970.00	0	599970				-	Work Completed
PRAMUK H	351	79	C/O YOUTH CLUB AT NETAJI NAGAR, LITTLE ANDAMAN.**	8/12/1998	351100.00	0	351100				-	Work Completed
PRAMUK H	352	108	C/O YOUTH CLUB AT RABINDRANAGAR, LITTLE ANDAMAN (PRAMUKH AT LITTLE ANDAMAN).**	27/09/02	351100.00	0	351100				-	Work Completed
			Ferrargunj TEHSIL PRAMUK									
PRAMUK H Panchayat Samiti L/Andaman**	353		C/o 1 No. RCC ring well at Rabindra Nagar in ward No.3 **	30.08.01	118040							Work completed
R.K. Mission	354	48	C/o Boys Hostel for R.K. Mission,Port Blair.**	2.09.1997	831750	831750	831750	19.03.1998	R.K. Mission			Work completed
Pradhan	355		C/o Village road at Beodnabad **	12.11.98	263700	0	263700					Work completed
Pradhan	356		C/o 5Nos RCC ring wells at Neil Island **	26.11.01	3,50,250/-	228276	3,50,250/-					Work completed
Pradhan	357		C/o Toilet Block at Govind Nagar Bazaar Havlock(Pradhan Govind Nagar) **	14.05.09	117900		117900					Work completed
Pradhan	358		C/o Community Centre at Havelock**	04.12.98	447000		447000					

DCF	359		Providing Ambulance to Forest Department	23.04.03	473837	473837	473837					The Ambulance has been purchased by the Forest Department
	360		Purchase of 5 No. computers and 2 No. printers for JNV**	14.02.03	323060	323060	323060					Computers and printers purchased
MRV Invotech, P/Blair	361		Purchase of 15 Nos Computers under MPLADS in favour of JNV Panchavati Middle Andaman**	04.11.08	590963	590963	590963					Handed over the computers to the Principal JNV, Panchavati, Rangat.
Mahindra & Mahindra	362		Purchase of 7 Nos Mortuary Vans under MPLADS**	12.11.07	Rs 3161106	Rs 3161106	Rs 3161106					All the 07 Nos Mortuary vans were handed over to the concerned areas.
Mahindra & Mahindra	363		Purchase of 10 Nos of Maxx Ambulance under MPLADS on DGS& D rate contract**	31.12.08	Rs 4546110	Rs 4546110	Rs 4546110	2008				Ambulances yet to be handed over to the concerned PHCs.
	364		Purchase of 2 nos. Ambulance for the Medical Department of L/Andaman**	18.03.05 (Release date:23.02.05 & 29.03.06)	736093	736093	368047 & 368047 =736093					Provided Ambulance 23.02.05
Forest	365		C/o 15 twin suit total blocks at Telagu Barroack at Haddo**	18/11/02	874700		874700/-					Work completed
	366		Purchase of ambulance for chatham saw mill dispensary **	09.06.03	400000	400000	400000					Work completed
TATA Moters	367		Purchase of 1 no. TATA Sampro ambulance for medical department L/Andaman**	23.02.05			368046.83					Handed over
TATA Moters	368		Purchase of 1 no. TATA Sampro ambulance for medical department L/Andaman **	18.03.05			368046.83					Handed over
DHS	369		Purchase of an ambulance for the workers of chatham saw mill, **	18/11/02	379392							Handed over